



# Warranty Checklist

Document No.:

CFF 014

Revision

C

Issued By: Andrew Irons  
Issued Date:  
August 10, 2022

Approved By:  
David Hale  
Technical Mgr.

Date:  
May 1, 2024

Effective Date:  
May 1, 2024

## Warranty Checklist

THE FOLLOWING CHECKLIST MUST BE COMPLETED AND RETURNED TO CLEARFLOW SOLUTIONS AT THE TIME INSTALLATION IS COMPLETED TO VALIDATE WARRANTY

<b>Vessel Name/No. :</b>	<b>Pump Model:</b>	<b>Pump Serial No:</b>	<b>Installation Date :</b>
<b>Vessel Power Supply:</b>	<b>Motor Model :</b>	<b>Motor Serial No:</b>	<b>Installed by:</b>
<b>Operating Mode:</b>	DOL / Y - Δ / soft starter / VFD	<b>Checked &amp; Verified:</b>	<b>Yes / No</b>
<b>Motor Fluid Checked:</b>	<b>Drain Plugs tightened:</b>	<b>Motor Saver type:</b>	<b>Soft Start:</b>
<b>Motor leads only:</b>			
<b>RECORD OHM READING, PHASE TO PHASE:</b>	<b>L1-L2 :</b>	<b>L2-L3 :</b>	<b>L3-L1 :</b>
<b>RECORD OHM READING, PHASE TO GROUND:</b>	<b>L1-L2 :</b>	<b>L2-L3 :</b>	<b>L3-L1 :</b>
<b>Cable attached to motor leads via sub-sea connector or direct splice:</b>			
<b>RECORD OHM READING, PHASE TO PHASE:</b>	<b>L1-L2 :</b>	<b>L2-L3 :</b>	<b>L3-L1 :</b>
<b>RECORD OHM READING, PHASE TO GROUND:</b>	<b>L1-L2 :</b>	<b>L2-L3 :</b>	<b>L3-L1 :</b>
<b>OPERATION DETAIL:</b>	<b>Water depth:</b>	<b>Air Gap:</b>	<b>Hull Depth:      Ring Main Pressure required:</b>
<b>Unit started, with pressure as required:</b>			
<b>RECORD RIG VOLTAGE, NO LOAD:</b>	<b>L1</b>	<b>L2</b>	<b>L3</b>
<b>RECORD RIG VOLTAGE, UNDER LOAD:</b>	<b>L1</b>	<b>L2</b>	<b>L3</b>
<b>RECORD RUNNING AMPERAGE:</b>	<b>L1</b>	<b>L2</b>	<b>L3</b>
<b>Vessel Contact:</b>	<b>Date:</b>	<b>Signature:</b>	
<b>Clearflow Contact:</b>	<b>Date:</b>	<b>Signature:</b>	